

The story of the people and landscape over 4,000 years on Dartmoor.

## **Scheme Highlight Report - 11**

The Scheme Highlight Report is used to keep the Landscape Partnership (LP) Board (and all other interested parties) informed and involved. It provides summary information about the status of the stage and Scheme at the frequency defined by the LP Board and is used to advise the LP Board of any potential problems or areas where the LP Board could help.

ID	HLF Ref: LP-11-05906
Name	Moor than meets the eye – Landscape Partnership Scheme
Lead Org	Dartmoor National Park Authority
Lead Officer	Mark Allott – MTMTE Scheme Manager
Reporting Period	Y3Q3

General Reporting Information			
Report completed by:	Mark Allott	Date:	2017/07/03
Report Frequency:	Quarterly, at least 1 week before LP Board meeting	Period Covered:	2017/03/01 to 2017/05/31

Key information and date summary							
HLF Permission to		18 August 2014 HLF Completion		Completion	Date	17 August 2019	
Start							
Scheme bu	dget			(49% intervention)			
Spend to pe	Spend to period end		£2,090,767 (54%)   HLF Retention		£190,000 (@ 10%)		
	<b>HLF Period</b>	From (inc.)	To (inc.) HLF Dea		<b>HLF Deadli</b>	ne	LP Board meeting
	Y3Q3	2017/03	2017	/05	21 June 201	17	12 July 2017
Reporting	Y3Q4	2017/06	2017	/08	21 Sept 201	7	11 October 2017
dates	Y4Q1	2017/09	2017	/11	21 Dec 201	7	24 January 2018
	Y4Q2	2017/12	2018	/02	21 Mar 2018	3	25 April 2018
	Y4Q3	2018/03	2018	/05	21 June 201	18	11 July 2018



1. Project Status Summary		
Green	Under control and within tolerance	
Amber	Out of tolerance and with a plan in place to bring back under control	
Red Out of tolerance with no current approved plan		

Measure	RAG	Direction of travel
Overall	Amber	Better
		A summary of all the Projects' progress and Red/Amber/Green (RAG) status is in Appendix A.
		The Y3Q2 HLF Request for Payment (Claim) and Progress Report were submitted early on 16 and 21 March for £67,572 (Y3Q2 expenditure totalled £132,635) with payment due by 21 April. There were no queries over the submissions and HLF payment was received early on 7 April.
		The Y3Q3 HLF Request for Payment (Claim) and Progress Report were submitted on 16 and 23 June respectively for £58,205 (Y3Q3 expenditure totalled £117,698) with payment due by 21 July. The forecast expenditure for the period from Project Leads totalled £162,169 (-27%).
		Overall Scheme expenditure to 31 May 2017 is £2.091m (excluding ~£16k unbudgeted costs to date, captured under PE7). This is £898k behind the £2.989m originally planned at bid stage (-30%), and is approximately tracking at the same underspend rate as the last quarter.
		The Scheme's expenditure shows a further slippage against the Y3 rebaseline (-£116k, 5%) and against the quarter's forecast (-£44k, 27%).
		We still have £900k to recover against the original bid. This will require a significant acceleration in spend over the remaining nine quarters of the Scheme to ensure we utilise all of the grant available. This is partly illustrated by the steeper gradient of the dashed green line over the next year or so in 'Appendix B2 - Quarterly actual and forecast cumulative chart'.
		Board's focus in this quarter, and for their next meeting, was for Project Leads to review their project budgets, and hence the impact on the overall Scheme budget, and discuss and agree any required project budget transfers. Any such transfers would be within or across the programmes; subject to HLF approval. These are further discussed in the 'Costs' section.
		Two Projects remain withdrawn from delivery: <i>PB8 – Pony Herd Identification</i> and <i>PD3 – East Shallowford Trust</i> and these are the obvious options for budget reallocation.
		21 events were organised and delivered in the quarter across a range of audiences, themes and venues. These included:



Measure	RAG	Direction of travel
		<ul> <li>the Victorians Symposium where some 80 delegates heard from speakers throughout the day. This event was organised in response to volunteer demand for increased knowledge of this period, partly to aid their research</li> <li>three performances of the Throwleigh community play; written and performed by the community, and</li> <li>the woodland festival events programme throughout May.</li> <li>2,505 volunteer days have been logged across the Scheme's Projects with a value of £203k. £70k of this has been earnt on eligible Projects and we are well on our way to meet the Scheme's £114k claimable target.</li> <li>Our social media presence has grown markedly over this last quarter, mainly in response to the central team's increased efforts at raising awareness of our activities. Our Twitter has 459 followers (+14%) with our tweets being seen over 7,700 times/month on average over the last three months (+350%). This is a significant step change, and in response to scheduled daily tweets, videos and local and regional press coverage of significant activities such as the Vinnimore community dig and the start of the Ten Commandment Stones restoration. Videos of these two activities have been seen 17,000 times on Facebook alone in the last quarter.</li> <li>On balance, I have judged the overall direction of travel to be better from last quarter.</li> </ul>
Schedule	Amber	For the first time, some projects have forecasted costs after the Scheme's final quarter in Y5Q4 (Jun-Aug 2019), suggesting slippage in their delivery. These are:  • PA5 – Unveiling the heritage of the high moor (£8k) • PB4 – Engaging with the nature of the Bovey Valley (£2.5k) • PB6 – Managing Volunteers (£5k) • PD4 – Heritage Skills Training (£10k) • PD5 – Conservation Apprentices (£8k)  However, I suspect that these are forecasting errors, rather than genuine delays in project delivery and any associated spend.  Whilst the Scheme technically ends on 31 December 2019, our Projects have always been scheduled for delivery by the end of August 2019 (Y5Q4). This aligns with the HLF reporting period and provides some 4 months to evaluate and close projects. It also reflects the skeletal core team that will still be in post at the end to administer and close the Scheme, securing the 10% retention from the HLF.



Measure	RAG	Direction of travel
		The main project with potential delays to the end of the Scheme is redevelopment of the <i>PC8 – Postbridge Visitor Centre</i> . DNPA has just submitted a bid to EARDF RDPE for additional funding to secure the proposed capital redevelopment of the centre. If this bid is unsuccessful, an alternative project is being scoped to improve the cultural heritage interpretation and learning offer within the existing building and grounds using the £180k <i>MTMTE</i> budget.
Quality	Amber	Unchanged
		Generally, the envisaged quality of the Project Outputs, Outcomes and Benefits, and so the Scheme overall, remain unchanged.
		Care will need to be taken to ensure any changes to the following Projects align with HLF's outcomes and approved purposes:
		PB8 – Pony Herd Identification project
		Potential budget reallocation
		PC8 – Postbridge Visitor Centre
		Depending on the final project pursued as detailed in the 'Schedule'
		section above; to be approved by Board and HLF in due course
		PD3 – East Shallowford
		Potential reallocation of the Project's budget.
Cost	Amber	Unchanged
		The general accuracy of project forecasts has improved in this last quarter although there are some with significant variance from their actual spend:
		Underspends against forecast:
		PA1 – Moorland Birds (-£9k, 95%)
		PA6 – Higher Uppacott (-£11k, 53%)
		PB4 – Engaging with the nature of the Bovey Valley (£-9k, 70%)
		PB7 – In the footsteps of the Victorians (-£10k, 64%)
		PC1 – Discovering the Dartmoor Story (£-8k, 79%)
		Overspends against forecast:
		<ul> <li>PB5 – Welcome to Widecombe (+£4k, none predicted)</li> <li>PD2 – EcoSkills (+£5k, 67%)</li> </ul>
		Given Board's proposed focus on potential project budget transfers, the remaining part of this section covers those projects with significant under or overspend outturn costs and any proposed actions for decision by Board.
		The Scheme Manager, Lead Partner and LPS Chair reviewed and sense-



Measure	RAG	Direction of travel
		checked all project budgets and their forecast outturn costs on 22 June. These are shown with explanatory comments or queries in Appendix C. We are confident that the majority will spend their allocated budget. Four projects have genuine and significant forecast overspends:
		<ul> <li>PA4 – Discovering the nature of the Bovey Valley (£46k)</li> <li>PB7 – In the footsteps of the Victorians (£8k)</li> </ul>
		See Issue 6A and the attached Exception Report for decision.  • PC1 – Discover the Dartmoor Story (£22k)  • PD2 – EcoSkills (£52k)
		which either require budget transfer and/or additional 3 <sup>rd</sup> party funding confirmation.
		Two core overhead projects also have significant forecast overspends:
		PE1 – Staff Team (£20k)  Due to the difference in appointed salary costs and that budgeted for at bid stage
		PE3 – Transport & Subsistence (£4.5k)  Due to the budget being spent by April 2016 and pro-rata to the end of the Scheme.
		Project Lead organisations are asked to confirm funding commitments to deliver projects where there are genuine forecasted overspends.
		PB4 – Engaging with the nature of the Bovey Valley has a significant forecast underspend of £21k.
		It is not recommended to reallocate any project budgets at this stage, other than discuss how to fund continued Project Management support for <i>PB7</i> – <i>In the footsteps of the Victorians</i> . An Exception Report for this is attached in Appendix F.
Scope	Amber	Better
		The three new/re-scoped Projects have all been successful in recruiting to their posts in this last quarter and should see the projects progress in earnest:
		<ul> <li>PA1 – Moorland Bird Advice         Fiona Freshney joined RSPB on 12 June to manage the project</li> <li>PD4 – Heritage Skills Training         The successful Training Coordinator applicant accepted the offer on 30 June and we hope to have them in post by early August</li> <li>PD5 – Conservation Apprentices</li> </ul>



Measure	RAG	Direction of travel
		Ben Scott and Leo Brooke joined DNPA's Conservation Works
		Team in early June.
		The following fundamental Project-level changes continue and will further change the Scheme's scope:
		PB5 – Welcome to Widecombe
		PC8 – Postbridge Visitor Centre
		PD3 – East Shallowford
		r 20 Zuot onanomora
Benefits	Amber	Unchanged
		Assuming the change in scope and quality of the Projects listed above still aligns with the outcomes and approved purposes as set out in the bid, there should be no impact on benefits of the Scheme overall.
Risk	Amber	Better
		The Scheme's top ten risks by notional monetary impact are shown in the Quantified Risk Register (QRR) in Appendix D. The QRR totals £238k (6% of the £3.843m Scheme budget).
		Some £129k cost has effectively been realised to date. This brings the risk provision to £367k and a slight reduction on last quarter, which is unprovided for. The majority of this cost has been absorbed by DNPA as Lead Partner or by the Projects de-scoping their task delivery. Including the accurate forecast outturn cost overspends on PA4, PA6, PC1, PD2, PE1 and PE3 brings this provision to £560k (15% of the Scheme's funding).
		The QRR is a live document throughout the course of the Scheme and will be influenced by the Projects' individual risks as they change.

2. F	Planned Key Activities Delivered During This Period
A.	Attend inaugural HLF Landscape Partnership Scheme Networking Event
B.	Y3Q2 HLF reporting and claim processing
C.	PB2 – Parishscapes project management support contract extension
D.	DNPA (as Lead Partner) Leadership Team briefing on 4 April
E.	HLF Monitoring Meeting and site visit to PC5 – Wray Valley Trail on 10 May
F.	Launch new PA1 – Moorland Bird Advice, PD4 – Heritage Skills Training and PD5 –
	Conservation Apprentice Projects
G.	Review Project progress with DNPA Project Leads
H.	Collate and review Project forecast spend profiles returned in Y3Q3 to update Scheme
	forecast
I.	Sense-check Project budget monitoring to inform potential Project/Programme funding
	changes to be approved by Board



2.	Planned Key Activities Delivered During This Period
J.	Increased effort by the central team in raising our online social/digital media profile and project publicity
K.	Exception Report – PB7 In the footsteps of the Victorians funding options recommendations
L.	Interim evaluation Pre-planning meeting with Resources4Change
M.	Develop the Scheme's Communication Strategy and Plan for comment at the 12 July Board meeting
N.	'Have your say' drop-in session (MeadowMagic event)

3. \	Unplanned Key Activities Delivered During This Period
A.	Help recruiting and interviewing the five shortlisted candidates for the PD4 – Heritage Skills
	Training Coordinator post
B.	Draft content for Active Dartmoor on behalf of all Project Leads
C.	PC5 – Wray Valley Trail catch-up with Ian James ahead of HLF site visit

4. Planned Key Activities Not Delivered During This Period										
Acti	vity:	Reason For Non-Delivery:	New Target Date: YYYY/MM/DD							
A.	Reporting to DNPA Audit & Governance	Rescheduled to 28 July	2017/07/28							
	meeting	Authority meeting								

5. I	5. Key Activities Planned For Next Period											
Act	Activity											
A.	'Have your say' drop-in sessions	Quarterly										
B.	,	2017/09/30										
	for the Interim Monitoring & Evaluation Report by Resources4Change											
C.	Finalise the Scheme's Communication Strategy and Plan	2017/07/26										
D.	Plan CSG Training Day (September)	2017/07/21										
E.	Plan core team cover/support during August	201707/14										
F.	Reporting to DNPA Audit & Governance meeting	2017/07/28										

6.	6. Key Issues Arising This Period										
	Issue Description:	Causing Risk Y/N?									
A.	PB7 – In the footsteps of the Victorians	Υ									
	The Community Heritage Officer's support to manage the Project is being sought for a further 12 months at a forecast cost of ~£10k. Board is asked to decide on a potential funding option as set out in the Exception Report in Appendix F.										



#### **Appendices:**

**Appendix A** Project Status Summary (RAG)

**Appendix B** Scheme quarterly expenditure – actual, forecast and cumulative

**Appendix C**Budget review and forecast outturn costs **Appendix D**Quantified Risk Register – Scheme: Top 10

**Appendix E** Scheme and Project Outputs summary – TO FOLLOW ON

**SCREEN AT BOARD** 

**Appendix F** Exception Report: PB7 – In the footsteps of the Victorians, PM

funding - TO FOLLOW AT BOARD

**Appendix G** Draft Communications Strategy – TO FOLLOW AT BOARD



### Appendix A Project Status Summary (RAG)



# MTMTE - Landscape Partnership Scheme Project Status and Staff Links

	Product Burlance (PAO)													Deadline		
				Project Performance - Status (RAG)										07/06/2017		
R ID		Project	Budget		Cost (£ to quarter end)		Overall	Schedule (Timescale)	Quality	Cost position	Scope	Benefits	Risk	UPDATED		
7%	PA1	Moorland Birds	£	89,296.00	£	36,467.70	G	G	G	A	G	G	G	09/06/2017		
3%		Haymeadows	£	9,000.00		4,054.51	A	A	G	А	A	G	A	01/06/2017		
6%		Natural Connections	£	9,000.00		2,260.59	А	А	G	А	А	G		01/06/201		
1%		Discovering the Nature of the Bovey Valley	£	266,445.00		199,491.65	G	G	G	А	G	G	G	08/06/201		
6%		Unveiling the heritage of the High Moor and Forests	£	79,000.00		29,280.69	G	G	G	А	G	G	A	08/06/201		
5%		Higher Uppacott	£	153,250.00		131,884.10	A	A	R	R	A	G	А	26/05/201		
0%		Ponies, Pounds and Driftways	£	34,000.00		4,650.00	A	A	G	G	G	G	A	07/06/201		
)%		Ancient Boundaries, Modern Farming	£	100,000.00		34,672.00	G	G	G	A	G	G	A	06/06/201		
, 0		Hameldown WWII Bomber Crash Archaeological Survey	£	2,300.00		1,829.00				COMPLETE				55/55/201		
0%		,		_,		.,										
		PROGRAMME A TOTAL:	£	742,291.00	£	444,590.24										
'%	PB1	Bellever and Postbridge Trails	£	124,400.00	£	12,697.63	А	А	G	А	А	G	А	02/06/201		
3%		Parishscapes	£	175,386.25	£	56,956.48	G	G	G	G	G	G	G	26/05/201		
)%	PB3	Moor Medieval	£	25,000.00	£	13,851.59	G	G	G	А	А	G	R	06/06/201		
%	PB4	Engaging with the Nature of the Bovey Valley	£	156,003.00	£	73,518.01	G	G	G	А	G	G	G	07/06/201		
)%	PB5	Welcome to Widecombe	£	49,429.88	£	4,341.00	G	G	G	G	G	G	А	06/06/201		
)%	PB6	Managing Volunteers	£	20,000.00	£	3,722.80	А	G	G	А	А	G	G	06/06/20		
′%	PB7	In the Footsteps of the Victorians	£	102,087.00		19,728.58	G	G	G	R	G	G	G	30/05/201		
5%		Pony Herd Identification Project	£	6,768.00		-				ON HOLD						
)%		Moor Boots	£	20,000.00		9,349.99	G	G	G	G	G	G	G	01/06/201		
3%		Whitehorse Community Play	£	14,350.00		12,985.00	G	G	G	G	G	G	G	06/06/201		
		PROGRAMME B TOTAL:		693,424.13		207,151.08										
3%	PC1	Discovering the Dartmoor Story	£	177,986.00		46,546.21	G	G	G	Α	Α	G	А	07/06/201		
	PC4	Brimpts Tin Trail	£	12,300.00		7,636.20	G	G	G	G	G	G	G	31/05/201		
		Wray Valley Trail	£	845,000.00		707,268.39							-			
	PC6	Heritage Trails	£	9,900.00		9,900.00	G	А	G	G	А	G	G	07/06/201		
	PC7	Fernworthy Reservoir Improved Access	£	120,846.00		120,846.00				COMPLETE				05/06/201		
	PC8	Postbridge Visitor Centre	£	184,920.00		6,160.00	А	Α	G	A	А	G	А	09/06/201		
, ,		PROGRAMME C TOTAL:	£	1,350,952.00		898,356.80										
%		Dartmoor Diploma	£		£	-			REPL	ACED BY PD4 AN	ID PD5					
	PD2	EcoSkills	£	199,500.00		179,279.45	G	G	G	Α Α	G	G	G	13/06/201		
3%	PD3	East Shallowford Trust	£	30,000.00		-				ON HOLD						
%	PD4	Heritage Skills Training	£	83,215.00		-	G	Α	G	A	G	G	G	08/06/201		
%	PD5	Conservation Apprentices	£	67,900.00			G	G	G	G	G	G	G	08/06/201		
, ,		PROGRAMME D TOTAL:	£	380,615.00		179,279.45								33, 30, 120		
0%	PE1	Staff Team	£	631,177.28		336,540.99	R			R	G		R	07/06/201		
	PE2	HERO and GI Staff for PC6	£	11,338.00		9,643.08	G			G	G		G	07/06/201		
	PE3	Transport and Subsistence	f	5,000.00		5,000.00	R			R	G		R	07/06/201		
	PE4	Training	£	3,000.00		1,620.94	G	G	G	G	G	G	G	07/06/201		
	PE5	Monitoring and Evaluation	£	20,000.00		2,862.90	G	G	G	G	G	G	G	07/06/20		
	PE6	Moor than meets the eye Website	£	6,500.00		5,721.37	9		-	COMPLETE	9	9		07/06/201		
	PE7	Unbudgeted items	£	0,500.00	£	15,595.00	R	l R	R	R	R	l R	R	07/06/201		
/0	1 6/	PROGRAMME E TOTAL:	£	677,015.28	-	361,389.28			N.		- K	IV.	- K	07/00/201		

		Budget		Cost	% complete by value	9	% complete by time		Variance by time
PROGRAMME A TOTAL:	£	742,291.00	£	444,590.24	60%	£	427,071.53	£	17,518.70
PROGRAMME B TOTAL:	£	693,424.13	£	207,151.08	30%	£	398,956.35	-£	191,805.27
PROGRAMME C TOTAL:	£	1,350,952.00	£	898,356.80	66%	£	777,260.05	£	121,096.75
PROGRAMME D TOTAL:	£	380,615.00	£	179,279.45	47%	£	218,983.97	-£	39,704.52
PROGRAMME E TOTAL:	£	677,015.28	£	361,389.28	53%	£	389,515.64	-£	28,126.36
TOTAL:	£	3,844,297.41	£	2,090,766.84	54%	£	2,211,787.55	-£	121,020.71


Permission to start 18/08/2014


Scheme end 17/08/2019 Today = 03/07/2017

Days elapsed 1050 Scheme duration 1825 58%

complete







#### Appendix C Budget review and forecast outturn costs



							Sense-check	Commentary/Recommendation	3rd party funding commitment
A1 C	ancarrie or rectors Macrithan meets the avels natural h		Actuals	Forecast	Balance	IR III	balance	@2017/06/21	
AT C	onserve or restore Moor than meets the eye's natural he	, naye, particular	y ito mooriand, g	เ ผออเสเเน สเเน W000	nana nora and tal	i i a		Underspend due to late Advisor appt - suggest	-
PA1	Moorland Birds	£ 89,296.00	£ 36,467.70	£ 49,855.18	£ 2,973.12	47%	£ -	hold budget for minor re-scoping in say next 1yr	
								Genuine underspend. Suggest holding budget temporarily	-
PA2	Haymeadows	£ 9,000.00	£ 4,054.51	£ 4,750.00	£ 195.49	56%	£ -	DNPA Ecology Team developing potential	
								Management Agreement grant framework to utilise current underspend and deliver land	
PA3	Natural Connections	£ 9,000.00	£ 2,260.59	£ -	£ 6,739.41	56%	£ -	management improvements	
PA4	Discovering the Nature of the Dartmoor Valley	£ 266,445.00	£ 199,491.65	£ 113,527.00	-£ 46,573.65	31%	-£ 46,573.65	Check forecast overspend with NE/WT	Additional work to be underwritten by NE / WT
	onserve or restore the rich archaeological heritage of th	e landscape and	other built heritag		,				
								Genuine underspend. Hold budget - Plan B discussed to re-scope project with Haytor	-
PA5	Unveiling the heritage of the High Moor and Forests	£ 79,000.00	£ 29,280.69	£ 37,750.00	£ 11,969.32	86%	£ -	community dig which has support in principle from HLF	
PA6	Higher Uppacott	£ 153,250.00	£ 131,884.10	£ 66,500.00	-£ 45,134.10		£ -	Genuine overspend - DNPA re-scoping	DNPA underwriting overspend
PA7	Ponies, Pounds and Driftways	£ 34,000.00	£ 4,650.00	£ 29,350.00	£ -	100%	£ -	No action required	-
PA8	Ancient Boundaries, Modern Farming	£ 100,000.00	£ 34,672.00	£ 60,328.00	£ 5,000.00	20%	f -	Forecasting error - expected to spend all monies. Hold budget	-
170	The state of the s	2 100,000.00	2 04,072.00	2 00,020.00	2 0,000.00	2070	-	Genuine underspend. Suggest holding budget for a legacy video etc. with John Lowe	-
								summarising the whole story - idea supported	
PA9	Hameldown WWII Bomber Crash Archaeological Survey PROGRAMME A TOTAL:	£ 2,300.00 £ <b>742,291.00</b>		£ - 362,060.18	£ 471.00 -£ 64,359.41	100%		by HLF	
	PROGRAMINE A TOTAL:	142,291.00	£ 444,590.24	2 362,060.18	-£ 64,359.41		-£ 46,102.65		
B1 In	crease participation in local heritage management, cons	servation and lear	ning activities by	those that live in a	nd near, work in a	nd visit the Moor than meets	the eye area and D	artmoor to raise awareness of and celebrate i	ts sense of place
PB1	Bellever and Postbridge Trails	£ 124,400.00	£ 12,697.63	£ 108,478.00	£ 3,224.37	47%	£ 3,224.37	Genuine underspend presumed  Expected to come in on-budget	-
PB2	Parishscapes	£ 175,386.25	£ 56,956.48	£ 117,815.90	£ 613.87	96%	£ -	-	
PB3	Moor Medieval	£ 25,000.00	£ 13,851.59	£ 11,750.00	-£ 601.59	90%	£ -	Genuine overspend (although should be able to re-scope to avoid this)	<u> </u>
PB4	Engaging with the Nature of the Bovey Valley	£ 156,003.00	£ 73,518.01	£ 61,264.37	£ 21,220.62	50%	£ 21,220.62	Check forecast underspend with NE/WT	NE/WT to confirm underspend and impact on outputs, outcomes and benefits
		,		2 01,201101			21,220.02	No action required (Plan B discussed for	*
PB5	Welcome to Widecombe	£ 49,429.88	£ 4,341.00	£ 45,088.88	£ -	100%	£ -	reallocating the £20k 'Glebe Farm' budget) Suspect overspend forecasting error (should	•
PB6	Managing Volunteers	£ 20,000.00	£ 3,722.80	£ 16,978.20	-£ 701.00	100%	£ -	be able to re-scope to accommodate this minor alleged overspend)	
PB7	In the Footsteps of the Victorians	£ 102,087.00	£ 19,728.58	£ 92,924.68	-£ 10,566.26	47%	-£ 8,000.00	Continued PM support costs need funding	LPS Board to discuss
PB8	Pony Herd Identification Project	£ 6,768.00	£ -	£ -	£ 6,768.00	25%	£ 6,768.00	Reallocate budget	-
PB9	Moor Boots	£ 20,000.00	£ 9,349.99	£ 8,055.34	£ 2,594.67	50%	£ -	Inaccurate underspend forecast - expected to fully spend budget	-
PB10	Whitehorse Community Play	£ 14,350.00				98%	£ -	No action required	-
	PROGRAMME B TOTAL:	£ 693,424.13	£ 207,151.08	£ 463,720.37	£ 22,552.68		£ 23,212.99		
C1	Increase awareness of Moor than meets the eye's herita	age especially for	those that are les	ss familiar with it					
								Genuine forecast overspend by WT elements. £5k agreed to be covered by WT but they are	WT to confirm overspend underwrite (£5k confirmed to date)
								seeking the additional funding from MTMTE.  Presumably WT will cover any resultant	of infined to date)
								overspend regardless of potential MTMTE	
PC1	Moor than meets the eye Interpretation	£ 177,986.00	£ 46,546.21	£ 157,971.39	-£ 26,531.60	78%	-£ 21,531.60	budget reallocation  Genuine underspend. Potential additional	•
DC4	Brimpts Tin Trail	£ 12,300.00	C 7 636 30	£ 4,395.00	£ 268.80	4009/	6	tasks discussed with DTRG to utilise this budget	
PC4 <b>C2</b>	Provide a diverse and wide-ranging suite of formal and	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,				Moor than meets t		
PC5	Wray Valley Trail	£ 845,000.00		£ 142,000.74	-£ 4,269.13		£ .	No updated forecast received but expected to claim all budget	-
				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				Budget required for leaflet (discussed using	DNPA to underwrite overspend
PC6 PC7	Heritage Trails Fernworthy Reservoir Improved Access	£ 9,900.00 £ 120,846.00	£ 9,900.00 £ 120,846.00	£ 420.10	-£ 420.10 -£ 0.00		-£ 420.10	PC1 budget)? No action required	•
		,						No forecast received but fully expected to use	-
PC8	Postbridge Visitor Centre PROGRAMME C TOTAL:	£ 1,350,952.00	£ 6,160.00 £ 898,356.80	£ - 304,787.23	£ 178,760.00 £ 147,807.97	46%	£ -£ 21,951.70	budget	
			·		,		,	•	
D1	Offer bespoke training opportunities that will ensure th	e relevant local h	eritage skills are	sustained and used	I in the future			Budget reallocated to PD4 and PD5	
PD1	Dartmoor Diploma	£ -	£ -	£ -	£ -	32%		Genuine overspend	~£40k overspends on Science Centre and
								NE confirmed ~£20k overspends each on Science Centre and Workshop	Workshop covered by NE. Additional work to be underwritten by NE
PD2	EcoSkills		£ 179,279.45	£ 72,000.00	-£ 51,779.45		-£ 51,779.45	· ·	
PD3	East Shallowford Trust	£ 30,000.00	£ -	£ -	£ 30,000.00	33%	£ 30,000.00	Budget to be reallocated Underspend due to late Training Coordinator	•
								appt - suggest hold budget to accommodate forthcoming payscale appointment and re-	
PD4	Heritage Skills Training	£ 83,215.00		£ 73,650.15	£ 9,564.85		£ -	assess in say next 6mths	
PD5	Conservation Apprentices	£ 67,900.00		£ 67,900.00	£ -	31%	£ -	No action required	<u> </u>
	PROGRAMME D TOTAL:	£ 380,615.00	£ 179,279.45	£ 213,550.15	-£ 12,214.59	I	-£ 21,779.45	l	
Е	Staff Team and Overheads								
								Suggest reallocate any budgets from elsewhere to cover this - Scheme/Project-wide	DNPA liable as Lead Partner - underwritten as a last resort and provided for from Medium
PE1	Staff Team	£ 631,177.28		£ 314,200.97	-£ 19,564.68		-£ 19,564.68	support to the benefit of all the LPS	Term Financial Plan
PE2	HERO and GI Staff for PC6	£ 11,338.00	£ 9,643.08	£ 1,694.92	£ -	100%	£ -	No action required Suggest reallocate any budgets from	DNPA liable as Lead Partner - underwritten as
PE3	Transport and Subsistence	£ 5,000.00	£ 5,000.00	£ 4,552.63	-£ 4.552.63	100%	-£ 4,552.63	elsewhere to cover this - Scheme/Project-wide support to the benefit of all the LPS	a last resort and provided for from Medium Term Financial Plan
PE3	Training Training	£ 3,000.00	£ 1,620.94	£ 4,352.63 £ 1,379.06	£ -	100%	£ -	No action required	•
PE5	Monitoring and Evaluation	£ 20,000.00	£ 2,862.90	£ 16,458.75	£ 678.35	100%	£ 678.35	Hold budget - potentially reallocate to combine with PB9 legacy video etc.	
	-							Hold budget - potentially reallocate to combine	-
PE6	Moor than meets the eye Website PROGRAMME E TOTAL:	£ 6,500.00 £ 677,015.28	£ 5,721.37 £ 361,389.28	£ - 338,286.33	£ 778.63 -£ 22,660.33	100%	£ 778.63 -£ 22,660.33	with PB9 legacy video etc.	
		- 0.7,010.20	. 001,000.20				22,000.00		
	Moor than meets the eye TOTAL:	£ 3,844,297.41	£ 2,090,766.84	£ 1,682,404.26	£ 71,126.31		-£ 89,281.14		
	Cumulative	l							
								Suggest reallocate any budgets from	DNPA liable as Lead Partner - underwritten as
PE7	Unbudgeted Items	£ -	£ 15,595.00	£ 3,052.82	-£ 18,647.82		-£ 18,647.82	Suggest reallocate any budgets from elsewhere to cover this - Scheme/Project-wide support to the benefit of all the LPS	



Appendix D

мтмт	E									Risk Register								LIVE
	k ID Risk Author lo.	Date identified	Risk Level	Project ref	Risk Category	/ Risk Description (Cause, Event, Effect)	Probabi lity	Cost Impact	Time Impact	Risk: Cost	Risk: Time	Proximity	Response Category	Risk Owner	Response/Mitigation/Actions	Status	value of risks to	alculation of individual establish and cost
1	4 LP Board	01/08/2014	Scheme	_Scheme	Finance	Funding: Funding shortfall due to increased costs or withdrawal of funding.  Over-reliance on one funding partner, lack of match funding for grant	5	5	1	R	A	Long term	T - Reduce	Ally Kohler	A large percentage of match funding has been secured and is built into partners' medium term financial plans and/or are earmarked commitments in reserves.  Continued financial monitoring and management	Active	£	37,500
						schemes  Results in: Risk to Partners covering shortfall. Potential diversion of									Be aware of high risk projects: eg. Wray Valley Trail ( provides high percentage of cash match funding)			
1 1	Mark Allott	05/01/2015	Scheme	_Scheme	Risk	Risk Management:  No provision appears to have been made in either the budget or schedule (in terms of cost and time) to deal with risks if they are realised.	5	5	2	R	A	Short Term	T - Accept	Ally Kohler	- Scheme Manager has developed Quantified Risk Register (QRR) and estimated cost/time impact to inform likely outturn Project and hence Scheme costs - LP Board to acknowledge this and identify means to fund any budget overrun due to unprovided risk realisation - All foreseen Scheme and Project risks to be identified on the QRR and filtered lists supplied to Project Leads for review - Project Leads to review baseline QRR and monitor/action/report as part of the monthly Highlight Reports - Scheme Manager to arrange Project Risk Review/Workshops/Project Reviews as appropriate - Scheme Manager to update QRR accordingly in response to Project Leads' feedback	Active	£	37,500
3	8 Mark Allott	23/01/2015	Scheme	_Scheme	Finance	Budgeting: Inconsistencies between Project Proforma details and Scheme Budget. Results in: Under/Over budget and problematic monitoring	5	4	3	R	R	Short Term	T - Fallback	Mark Allott	- Scheme Manager to review Project Proformas 'v' Scheme Budget and identify discrepancies - Partners to confirm budgetary under/overspends and re-scope accordingly, assessing teh impact on output, outcome and benefit delivery - Scheme Manager to re-profile forecast spend - Scheme Manager to work with Project Leads to identify/secure cost savings on other project leads to identify the project leads the project leads to identify the project leads the project	Part-realised	£	18,750
3 2	20 Mark Allott	19/01/2015	Scheme	_Scheme	Finance	MTMTE Team start-up cost allowance: The Scheme Manager has identified that there are a number of start-up costs for the MTMTE Team which do not appear to have any budget/risk allowance. For example: Salaries appointments above the base spinal point in the band Office stationery Office shelving	5	4	1	R	A	Short Term	T - Accept	Ally Kohler	Scheme Manager to collate costs to date (coded to PE7) and prepare a forecast over the 5 year Scheme period     LP Board to acknowledge this and seek funding support	Active	£	18,750
5	5 LP Board	01/08/2014	Scheme	_Scheme	Projects	Project delivery: Individual project risks.  Loss of staff leaders, delivery.  Results in: Delays in scheme delivery/inability to deliver specific	3	5	5	R	Я	Short Term	T - Reduce	Mark Allott	Project Leads to continually assess individual projects' risk in on-going project management.  Scheme Manager to discuss risk on quarterly basis with all Project leads.	Active	£	12,500
6 1	43 Chrissy Mason	13/01/2016	Project	PA2	Finance	There is no specific budget allocation for interpretation/setting up the green hay/seed marketing co-operative.	5	3	1	R	Α	Medium term	T - Reduce	Chrissy Mason	Agreed with scheme manager to prioritise land management during Yr2 and consider allocating unspent budget for Yr 3 to non land-management outputs of the project	Active	£	7,500
6 1	69 Mark Allott	28/06/2017	Project	PB7	Finance	Unable to accommodate increased PM costs over originally revised budget amount to continue community volunteer support and deliver project	5	3	5	R	R	Short Term	T - Reduce	Emma Stockley	Agree earliest deadlines for task delivery to minimise duration of support required     Accommodate overspend within the project first, then within programme, within     scheme, seek 3rd party funding for agreement by Board & HLF	Active	£	7,500
8 1	9 Mark Allott	19/01/2015	Scheme	_Scheme	Finance	'Unsecured' Funding: A number of Projects' funding sources rely on uncertain book/ticket	3	4	1	Α	G	Short Term	T - Reduce	Mark Allott	Project Leads to effectivewly manage their projects/produce high-quality outputs to maximise chance of realising unsecured funding	Active	£	6,250
	36 Rob Steemson	03/03/2015	·	PA7	Finance	Tendered and/or outturn costs exceed budget	3	4	1	A	G	Medium term		Rob Steemson	- Scope works appropriately pre-tender - Use DNPA CWT where possible	Active	£	6,250
10 1	62 Mark Allott	01/09/2016	Scheme	_Scheme	Projects	Staffing: Loss of MTMTE team staff will reduce capacity, technical support.	4	3	5	Α	R	Short Term	T - Accept	Ally Kohler	Ensure staff are fully engaged	Active	£	5,000
<b>10</b> 1	8 Chrissy Mason	07/09/2016	Project	PA2	Participation	Underspend in volunteer hours – proforma based on 5 years	4	3	1	A	А	Short Term	T - Reduce	Chrissy Mason	Re-evaluate likely volunteer contribution through the project and agree a transfer of non claimed volunteer time from other projects with the Scheme Manager/HLF	- Active	£	5,000
<b>10</b> 1	41 Andy Bailey	05/03/2015	Project	PC1	Delivery	Reliance on App development and take-up	4	3	3	A	A	Short Term	T - Reduce	Andy Bailey	Advice has suggested that there is a high risk providing interpretation through an app in terms of development, take up by users and ongoing support. One solution would be to provide further support to mobile friendly website		£	5,000





